



পিকেএসএফ



Gram Unnayan Karma (GUK)



GREEN CLIMATE FUND

Gram Unnayan Karma (GUK)

Extended Community Climate Change Project-Drought (ECCCP-Drought)

Annual Procurement Plan for FY 2024-2025

Sapahar, Noagoan

Procuring Entity Name & Code : Gram Unnayan Karma (GUK) & 160

Project Cost (Taka), Budget: Development

Project Name & Code : (ECCCP-Drought)

Total Budget (BDT in lac): 439.186

PKSF Contribution: 100%

Package No.	Description of Procurement Package Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost In Lac Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	NoA	Signing of contract	Total time to Contract signature (Days)	Time for Completion of Contract (Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD-101	Construction of 40 nos. Managed Aquifer Recharge (MAR) in Sapahar, Goala, Tilna, Aihai, Patari & Sironti Union, Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	79.86	Planned dates	-	17-Oct-24	4-Nov-24	17-Nov-24	24-Nov-24	28-Nov-24	26-Dec-24	-	25-Apr-25
								Planned days	-	0	18	13	7	4	28	70	120
								Actual Dates	-	-	-	-	-	-	-	-	-
WD-201	Re-excavation of 3 Km Khal in Tilna, Aihai & Patari Union, Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	234.96	Planned dates	-	27-Oct-24	17-Nov-24	1-Dec-24	7-Dec-24	11-Dec-24	8-Jan-25	-	8-Apr-25
								Planned days	-	0	21	14	6	4	28	73	90
								Actual Dates	-	-	-	-	-	-	-	-	-
WD-301	Re-excavation of 6 nos. Pond in Sapahar, Goala, Tilna, Aihai & Sironti Union, Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	94.78	Planned dates	-	27-Oct-24	17-Nov-24	1-Dec-24	8-Dec-24	12-Dec-24	9-Jan-25	-	9-Apr-25
								Planned days	-	0	21	14	7	4	28	74	90
								Actual Dates	-	-	-	-	-	-	-	-	-
WD-401	Re-excavation of Pond with Pond Based Managed Aquifer Recharge (MAR) construction in Aihai Union, Sapahar, Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	29.59	Planned dates	-	27-Oct-24	17-Nov-24	1-Dec-24	8-Dec-24	12-Dec-24	9-Jan-25	-	9-Apr-25
								Planned days	-	0	21	14	7	4	28	74	90
								Actual Dates	-	-	-	-	-	-	-	-	-

Signature of PE

GUK Tower, Banani, Bogura-5800, Bangladesh

Signature of HoPE

GUK Tower, Banani, Bogura-5800, Bangladesh