

Gram Unnayan Karma (GUK)

Extended Community Climate Change-Drought (ECCCP-Drought) Project

ANNUAL PROCUREMENT PLAN FOR FY 2025-2026

Upazila: Sapahar, District: Noagoan

Procuring Entity Name & Code : Gram Unnayan Karma (GUK) & 160

Project Cost (Taka), Budget: Development

Project Name & Code : (ECCCP-Drought)

Total Budget (BDT in lac): 731.38 In Lakh

PKSF Contribution: 100%

Package No.	Description of Procurement Package Works	Unit	Qty	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost In Lac Tk.	Time Code for Process	Advertise Prequel (if applicable)	Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	NoA	Signing of contract	Total time to Contract signature (Days)	Time for Completion of Contract (Days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GUK-25-26/GCF/MAR-102	Construction of 60 nos. Rooftop Managed Aquifer Recharge (MAR) in Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	119.79	Planned dates	-	7-Sep-25	28-Sep-25	12-Oct-25	19-Oct-25	26-Oct-25	23-Nov-25	-	23-Mar-26
								Planned days	-	0	21	14	7	7	28	77	120
								Actual Dates	-	-	-	-	-	-	-	-	-
GUK-25-26/GCF/Canal-202	Re-excavation of 15 Km Khal in Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	450.00	Planned dates	-	10-Sep-25	1-Oct-25	15-Oct-25	22-Oct-25	29-Oct-25	26-Nov-25	-	26-Mar-26
								Planned days	-	0	21	14	7	7	28	77	120
								Actual Dates	-	-	-	-	-	-	-	-	-
GUK-25-26/GCF/Pond-302	Re-excavation of 12 nos. Pond in Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	132.00	Planned dates	-	10-Sep-25	1-Oct-25	15-Oct-25	22-Oct-25	29-Oct-25	26-Nov-25	-	26-Mar-26
								Planned days	-	0	21	14	7	7	28	77	120
								Actual Dates	-	-	-	-	-	-	-	-	-
GUK-25-26/GCF/Pond-Based-MAR-401	Re-excavation of Pond with Pond Based Managed Aquifer Recharge (MAR) construction in Sapahar Upazila, Noagoan District.	Job	1	OTM (N)	HoPE	GCF	29.59	Planned dates	-	7-Sep-25	28-Sep-25	12-Oct-25	19-Oct-25	26-Oct-25	23-Nov-25	-	23-Mar-26
								Planned days	-	0	21	14	7	7	28	77	120
								Actual Dates	-	-	-	-	-	-	-	-	-

Signature of PE
GUK Tower, Banani, Bogura-5800, Bangladesh

Signature of HoPE
GUK Tower, Banani, Bogura-5800, Bangladesh